

Tel: 5-0695

138 Sylvia St.

May 13, 1963

#26326

Beatrice Methe

N.E.Cor. Maywood & Wood Sts.

Please install 1" Copper service to supply ranch house. Lay with drain if possible approx. 40' N x Wood St.

Measures of 1" Curb Stop:

N x N line Wood Street	52.6
W x E " Maywood Street	7.5
S x N " House	1.2

Main is 32 ft. W x E line

Laid with drain

Work done July 5, 1963

(over)

55' of 1" cop.: 32' out. 23' in....	\$	44.55
Labor.....	\$	31.86
1 1" corporation, fig. 438 - Red Hed.	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.	\$	
Carting.....	\$	2.--
Drilling machine use.....	\$	5.--
Loader use.....	\$	10.50
Compressor use.....	\$	3.--
1 street cut: 8' x 2½' Warrenite....	\$	