

Tel: 5-0695

138 Sylvia St.

May 17, 1963

#26330

Claire Letourneau

E.S. Maywood St., S x Park Avenue

Please install 1" Copper service to supply ranch house. Lay with drain if possible.

Measures of 1" Curb Stop:

S x S line Park Avenue	164.3
W x E " Maywood St.	8.0
S x N " House	1.2

Main is 32 ft. W x E line

Laid with drain

Work done July 9 & 11, 1963

(over)

60' of 1" cop.: 32' Out. 28' Ins....	\$ 48.60
Labor.....	\$ 29.06
1 1" corporation, fig. 438 - R. H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.	\$
Carting.....	\$ 3.--
Drilling machine use.....	\$ 5.--
Loader use.....	\$ 7.--
Compressor use.....	\$ 1.50
1 street cut: 6' x 2 1/2' Warrenite....	\$
1 6" x 1" #H-10527 Mueller D. S. Clamp	