

111 DeWolf St.

May 21, 1963

#26334

Eric R. Erickson

W.S. Richmond St., N x Durfee St.

Please install 1" Copper service to
supply cottage. Lay with drain if possible.
House to be moved from 111 DeWolf St.

Measures of 1" Curb Stop:

S x S line Roswell St. 162.4

E x W " Richmond St. 8.4

N x S " Building 2.9

Main is 18 ft. E x W line

Laid with drain

Work done July 25, 1963

(over)

46' of 1" cop.:	18' out.	28' ins.	\$	39.10
Labor.....			\$	13.62
1 1" corporation, fig. 438 - R. H.....			\$	
1 1" cop. to cop. stop, fig. 415.....			\$	
1 Caldwell stop box, complete - long.			\$	
Carting.....			\$	2.--
Tapping machine use.....			\$	5.--
Loader use.....			\$	7.--