

Tel: 2-7146

89 Nelson St.

May 29, 1963

#26337

Harold Pitts, Jr.

S.S. Lexington St., E x Jenny Lind
St.

Please install 1" Copper service to
supply cottage. Lay with drain.

Measures of 1" stop:

E x E line Jenny Lind St. 129.0

N x S line Lexington St. 8.6

E x W line house 1.0

Main is 18 ft. N x S line

Laid with drain

Work done May 31, 1963

(over)

44 ft. of 1" copper tubing: 18' out 26 'in.	\$ 35.64
Labor.....	\$ 20.88
1 1" corporation, fig, 438 - R. H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	5.00
Compressor use.....	3.00