

Tel: 2-6384

490 Bolton St.

June 3, 1963

#26340

Joaquim R. Marmelo

W.S. Myrtle St., N x Garfield St.

281-3

Please install 1" Copper service to
supply 2 family house. Main to be extended.
50¢ AGREEMENT.

Measures of 1" Curb Stop:

N x N line Garfield St.	107.2 ft.
E x W " Myrtle St.	8.0 "
S x N " House	4.7

Main is 18 ft. E x W line

Work done October 2, 1963

(over)

29 ft. of 1" cop: 18' out - 11' in.....	24.65
Labor.....	13.00
1 1" cop. to cop. stop, fig. 415.....	
1 1" corporation, fig. 438 R.I.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00
Motocrane use.....	7.00
1 street cut: 22' x 2 $\frac{1}{2}$ ' Dirt	