

Tel: 4-6127

227 Irvington St.

#26348

June 13, 1963

Roland J. Coderre

N.E.Cor. Maryland & Raymond Sts.

Please install 3/4" Copper service
to supply ranch house. Lay with drain. Service
from Raymond St.

Measures of 3/4" Curb Stop:

N x N line Maryland St.	39.7
W x E " Raymond St.	7.6
N x S " House	12.7

Laid with drain

Main is 32 ft. W x E line

Work done July 31, 1963

(over)

54' of 3/4" cop or tubing type A, soft.	33.58
Labor.....	20.17
1 3/4" corporation, fig. 438 - R. H....	
1 3/4" cop. to cop. stop, fig. 415....	
1 Caldwell stop box, complete - long..	
Certin.....	2.00
Drilling machine use.....	5.00
Loader use.....	7.00
2 8"x3/4" #10-10531 Mueller D. S. Clamp	
1 street cut: 4' x 2' Warrenite.....	