

1212 Rockdale Ave.

June 20, 1963

#26355

Frank Oliver, Jr.

E.S. Rockdale Ave., N x Potter St.

Please install 3/4" Copper service
to supply cottage. Will notify when ready.
House to be moved from 1212 Rockdale Ave.

Measures of 3/4" Curb Stop:

N x N line Potter St.	575.2
-----------------------	-------

W x E " Rockdale Ave.	4.9
-----------------------	-----

N x N " House	1.1
---------------	-----

Main is 25 ft. W x E line

Work done August 7, 1963

(over)

92' of 3/4" cop.: 25' out. 67' ins..	\$57.04
Labor.....	\$64.84
1 3/4" corporation, fig. 438 - R. H...	
1 3/4" cop. to cop. stop, fl. 415....	
1 Caldwell stop box, complete - long..	
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
1 3/4" cop. to cop. splg., A-1525....	
Compressor use.....	\$ 6.--
Loader use.....	\$ 7.--
1 street out: 10' x 24" Warrenite....	\$
1 sidewalk out: 8' x 2' dirt	