

Tel: 4-8228

c/o Chas. LaFleur
1369 Pleasant St. ✓

June 21, 1963

#26356

Michael M. DiGiacomo

E.S. Tradewind St., N x Gardner St.

Please install 1" Copper service to
supply ranch house. On existing main. 50¢ AGREE-
MENT.

Measures of 1" Curb Stop:

S x S line Hathaway Road

442.3

W x E line Tradewind St.

8.0

S x N line house

2.5

Main is 33 ft. W x E line

Work done June 25, 1963

56 ft. of 1" cop.: 33 ft. out 23 ft in.....	45.36
Labor.....	34.18
1 12" Corporation, fig. 438 R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete, long.....	
1 # A-10631 Mueller 8"x1" D.S. Clamp.....	
Carting.....	2.00
Drilling machine use.....	5.00
Loader use.....	10.50
1 street cut: 11' x 2 1/2' Dirt.....	
1 sidewalk cut: 24' x 2 1/2'.....	

DIRT