

Tel: 6-6494

27 Rodney St.

June 24, 1963

James F. Francis

N.E. Cor. #66 Seymour & Port Sts.

#26357

Please install 1" copper service to  
supply split-level house. Lay with drain.  
Meter in utility room or boiler room.

Measures of 1" curb stop:

E x E line of Port St.

N x S line of Seymour St.

W x E line house

Main is 14 ft. N x S line

Service laid with drain

Work done July 17, 1963

27.4

5.6

24.8

|                                             |          |
|---------------------------------------------|----------|
| 57 ft. of 1" cop: 14 ft. out 43 ft. in..... | \$ 48.45 |
| Labor.....                                  | \$ 20.88 |
| 1 1" Corporation, fig. 438 R.H.....         | \$       |
| 1 1" cop. to cop. stop, fig. 415.....       | \$       |
| 1 Caldwell stop box, complete - long.....   | \$       |
| 1 6" x 1" #H-10527 Mueller D.S. Clamp.....  | \$       |
| Carting.....                                | \$ 2.00  |
| Loader use.....                             | \$ 3.50  |
| Drilling machine use.....                   | \$ 5.00  |