

490 Bolton St.

#26358

June 24, 1963  
Joaquim R. Marmelo  
N.W.Cor. Myrtle & Garfield Sts.

Please install 1" Copper service  
to supply bungalow. On existing main. House  
to be moved from Highland St. 50¢ AGREEMENT.

Measures of 1" Curb Stop:

N x N line Garfield St.	19.6 ft.
E x W line Myrtle St.	8.0 "
N x S line house	2.1 "

Main is 18 ft. E x W line

Work done August 22, & October 3, 1963

40 ft. of 1" cop: 18' out - 22' in.....	34.00
Labor.....	20.75
1 1" corporation, fig. 438 R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Motocrane use.....	7.00
Loader use.....	7.00
1 street cut: 8' x 2 $\frac{1}{2}$ ' Dirt	
1 sidewalk cut: 10' x 2 $\frac{1}{2}$ ' Dirt	