

June 27, 1963

#26359 George T. Groebe
S. S. 268 Middle St., E. x Cottage St.

Please install $3/4$ " Copper service to
supply house.

Measures of $3/4$ " Curb Stop:

E x E line Cottage St.	204.5
N x S " Middle St.	5.0
W x E " House	8.9

Main is 14 ft. N x S line

Work done July 3, 1963

(over)

20' of 3/4" cop.: 14' out. 6' in.	12.30
Labor.....	33.76
1 3/4" corporation, fig. 438 - R. H....	
1 3/4" cop. to cop. stop, fig. 415....	
1 Caldwell stop box, complete - long..	
Carting.....	2.--
Tapping machine use.....	3.--
Loader use.....	7.--
Compressor use.....	4.50
1 street cut: 6' x 2' Warrenite.....	
1 sidewalk cut: 8' x 2' Blacktop	