

Tel. WY2-2282

369 Chancery St.

July 1, 1963

#26362 Please Joseph Peters

E. S. Chancery St., N x Campbell

Please install $3/4$ " Copper service
to supply bungalow. Main to be
extended. 50¢

Measure of $3/4$ " Curb Stop:

N x N line	Campbell St.	71.5
------------	--------------	------

W x E	" Chancery St.	6.0
-------	----------------	-----

N x S	" House	3.3
-------	---------	-----

Main is 26 ft. W x E line

Work done August 13, 1963

(over)

2 ft. \$

261 of 3/4" cop.: Main to line..... 16.12

Labor..... 22.00

1 3/4" corporation, 438 - R. H.

1 3/4" cop. to cop. stop, 415.....

1 Caldwell stop box, complete - long.....

Carting.....

2.00 Pumping machine use.....

5.00 Notocane use.....

2.00 Loader use.....

7.00 Compressor use.....

1.50 1 street cut: 171 x 24 Warrenite.....

Owner and lited and installed 8 ft. of 3/4"

copper tubing from the property line to

meter inside cellar.