

Tel. WY 2-8217 · c/o Commission on Wharves
Wharf Diner, Homer's Wharf

#26363 N.E. Harbor Dev. Comm.
S.S. Homer's Wharf, E. x Front St.

Please install 1" Copper service to
supply Wharf Diner. Replaces Service
No. 22726 to be discontinued

Measures of 1" Curb Stop:

E x E line of Front St.	184.8
N x N line of building	2.3
E x W line of building	13.8
Main is 6 ft. N x N line	
Work done July 19, 1963	

3 ft. of 1" copper tubing: Main to curb stop.	\$ 2.55
Labor.....	\$22.20
1 1" Corporation, fig. 438 H.H.....	\$
1 1" cop. to cap. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 2.00
Drilling machine use.....	\$ 8.00
Compressor use.....	\$ 3.00
1 #H-10531 Mueller 8" x 1" D.C. Clamp.....	\$
1 street cut: 5' x 2' Warren te.....	

NOTE: This service replaces Ser. #22726 which is to be shut off at tap at a later date.
 Owner supplied and installed 18' copper from curb stop to meter inside cellar