

22 Stetson St.

July 2, 1963

#26365 Raphael Mutterperl
E. S. #22 Stetson St.; N x Bedford St.

Please install 2" Copper service to
supply house. Replaces Service #21493
to be discontinued. To line only.
Will notify.

Measures of 2" Mueller Oriseal Valve:

N x N line Bedford St. 220.0

W x E " Stetson St. 8.5

S x N " House 19.3

Main is 32 ft. W x E line
Work done July 9 & 10, 1963

(over)

36' of 2" cop.: 32' out. 4' in.	67.32
Labor.....	98.72
1 2" corporation, fig. 438 - Red Red.	
1 2" #H15201 Mueller Oriseal Valve....	
1 R-144 Caldwell valve box, complete..	
Carting.....	10.--
Drilling machine use.....	9.--
Loader use.....	14.--
Compressor use.....	6.--
2 2" cop. to cop. cplgs., A-1671.....	
1 #10527 6"x2" Mueller D. S. Clamp....	
1 street cut: 19' x 2½' Warrenite....	
1 sidewalk cut: 8' x 2' Cement.....	
Supervision.....	22.25
Owner's plumber installed 57' from a point 4' inside line to meter inside building.	