

c/o Duncan Donuts
440 Hancock St.
Quincy, Mass. ✓

#26370

July 9, 1963
Belsim Trust, Frank Simoni, Trustee
E.S. Purchase St., N x Maxfield St.

Please install 3/4" Copper service
to supply Howdy Beefburger stand. To street
line-replaces Ser.#336 to be discontinued.
Meter inside storage room.

Measures of 3/4" Curb Stop:

N x N	line	Maxfield Street	324.2
W x E	"	Purchase St.	5.8
S x S	"	Main Building	16.3
S x S	"	side building	3.4
Main is 34 ft. W x E line			
Work done August 8, 1963			(over)

20' of 3/4" cop.:	5' out.	4' ins.	3
Labor.....			
1 3/4" corporation, fl. 438 - R. fl.			
1 3/4" cop. to cop. stop, fig. 415			
1 Caldwell stop box, complete - long			
Carting.....			2.00
Tapping machine use.....			5.00
Compressor use.....			6.00
1 3/4" cop. to cop. cplg., A-1525			
2 st. cuts: 7'x2' & 6'x2' Warrenite			
1 sidewalk cut: 10' x 4' cement			