

Tel: 3-3552

500 Elm St.

#26372

July 10, 1963
William E. Braley
W.S. Jonathan St., N x Arnold St.

Please install 1" Copper service
to supply bungalow. Lay with drain.

Measures of 1" Curb Stop:

S x S line Union St.	241.0
E x W " Jonathan St.	8.0
N x S " House	20.5

Main is 18 ft. E x W line

Laid with drain

Work done September 12, 1963

(over)

18' of 1" cop. : Main to property line.	\$115.30
Labor.....	23.16
1 1" corporation, fig. 438 - Red Hed..	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.	\$
Carting.....	2.--
Tapping machine use.....	5.--
Loader use.....	7.--

Owner installed 35 ft. of 1" cop. from
the property line to meter inside the cellar.