

Tel: 3-1081

#26377

July 16, 1963

1194 Rockdale Ave.

Marie B. Larrivee

E.S.#1194 Rockdale Ave., N x
Potter St.

Please install 1" Copper service to
supply home. House to be moved east of present
location. In same box as Ser.#~~22963~~ formerly
supplied by Ser.#14225. *24700*

Measures of 1" Curb Stop:

N x N line Potter Street	203.7
W x E " Rockdale Ave.	5.2
S x N " Meter Box	0.5

Main to line 27 ft. W x E line

Work done September 3, 1963

(over)

(OVER FOR MEASURES)

31' of 1" copper tubing: 27' out. 4' in.	\$26.35
Labor.....	\$47.71
1 1" corporation, fig. 438 - Red Red....	\$
1 1" cop. to cop. stop, fig. 415	\$
1 Caldwell stop box, complete - long....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Loader use.....	\$ 7.--
Compressor use.....	\$ 6.--
1 street cut: 8'x2' Warrenite.....	\$
1 sidewalk cut: 7' x 3' Dirt.....	\$

N x N line Potter St.	190.0
W x E " Rockdale Ave.	2.2
S x Meter Box	3.4