

P.O.Box 243

July 29, 1963

#26406

Aiello Bros. Inc.

N.S.Homer's Wharf, E x Front St.

Please install 1" Copper service to supply office. Laid with drain. Meter inside bldg.

Measures of 1" Curb Stop:

E x E line Front St. 288.8

E x W line Building 1. 1.6

S x S " Building 2.6

Location of tap: E x W line Building of B & G Fish Co. 11 ft.

Service laid with drain on an angle to ins.

Work done July 25, 1963

(over)

76' of 1" cop.: 69' out. 7' ins.	64.60
Labor	24.20
1 1" corporation, fig. 498 - R. H.	
1 1" cop. to cop. stop, fig. 415.	
1 Caldwell stop box, complete - long.	
Carting.	2.00
Drilling machine use.	5.00
1 1" cop. to cop. cplg., A-1552.	
1 #H-10531 8"x1" Mueller D. S. Clamp.	