

Tel: 4-0426

537 Summer St.

#26408

July 29, 1963

Roberta T. Gorman

S.S.#686 Coggeshall St., W x
Highland St.

Please install 1" Copper service to
supply bungalow. On existing main. 20¢
AGREEMENT.

Measures of 1" Curb Stop:

W x W line Highland St. 226.3

N x S line Coggeshall St. 7.5

W x E line house 18.8

Main is 18 ft. N x S line

Service laid with drain

Work done August 29, 1963

(over)

40 ft. of 1" cop.: 18' out 22' in.....	34.00
Labor.....	18.07
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long....	
Carting.....	2.00
Tapping machine use.....	5.00
Loader use.....	7.00
Compressor use.....	1.50
1 #H-10531 8" x 1" Mueller D.S. Clamp...	