

Lot 197

August 6, 1963

#26420 D. J. Realty
W. S. Greenbrier Drive, N x Blueberry
Terrace

Please install 1" Copper Service to
supply bungalow.

Measures of 1" Curb Stop:

N x N line Blueberry Terrace (S)	125.3
E x W " Greenbrier Drive (E)	5.0
S x N " House	1.0
E x E " House	31.5

Main is 14 ft. E x W line

Work done September 4, 1964

(over)

9 ft. of 1" cop.: Main to Curb Stop..	8	7.65
Labor.	8	13.34
1 1" corporation, fig. 438 - Red Hed.	8	
1 1" cop. to cop. stop, fig. 415. . . .	8	
1 Caldwell stop box, complete - long.	8	
Carting.	8	5.00
Tapping machine use.	8	5.00
Motorcrane use.	8	3.50
Loader use.	8	3.50

34 ft. of 1" copper supplied and installed
by the owner from the curb stop to the meter
inside the building.