

Lot 198

August 6, 1963

#26421 D. J. Realty
N. S. Blueberry Terrace, W x Greenbrier
Drive

Please install 1" Copper Service to
supply bungalow

Measures of 1" Curb Stop:

W x W line Greenbrier Drive	80.9
S x N " Blueberry Terrace	4.1
W x W " House	2.3

Main is 36 ft. S x W line

Work done October 1, 1963

(over)

32 ft. of 1" cop: Main to curb stop.....	27.20
Labor.....	35.88
1 1" cop. to cop. stop, fig. 415.....	
1 1" corporation, fig. 438 R.H.....	
1 Caldwell stop box complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00

Owner's plumber supplied and installed 45 ft. of 1" copper tubing from the curb stop to the meter inside cellar