

Lot 199

August 6, 1963

#26422 D. J. Realty
N. S. Blueberry Terrace, W x Greenbrier
Drive

Please install 1" Copper Service to
supply bungalow

Measures of 1" Curb Stop:

W x W line Greenbrier Dr. 150.0

S x N " Blueberry Terrace 5.2

E x W " House 3.2

Main is 32 ft. S x E line

Work done October 2, 1963

(over)

27 ft. 1" cop: Main to Curb Stop.....	22.94
Labor.....	17.94
1 1" cop. to cop. stop, fig. 415.....	
1 1" corporation, fig. 438 R.H.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00

Owner's plumber supplied and installed 41 ft. 1"
copper tubing from the curb stop to the meter inside
cellar