

Lot 204

August 6, 1963

#26427 D. J. Realty
E. S. Blueberry Terrace, S x Greenbrier
Drive

Please install 1" Copper Service to
supply bungalow.

Measures of 1" Curb Stop:

S x S line Greenbrier Dr.	274.8
---------------------------	-------

W x E line Blueberry Terr.	5.2
----------------------------	-----

S x N line house	7.9
------------------	-----

Main is 31 ft. W x E line

Work done October 21, 1963

26 ft. of 1" cop: Main to curb stop.....	\$ 22.10
Labor.....	\$ 29.08
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 1" Caldwell stop box, complete - long....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 7.00

Owner's plumber supplied and installed 41 ft. of 1" copper tubing from the curb stop to meter inside cellar.