

Lot 205

August 6, 1963

#26428

D. J. Realty

E. S. Blueberry Terrace, S x Greenbrier
Drive

Please install 1" Copper service to
supply bungalow.

Measures of 1" curb stop:

S x S line of Greenbrier Drive 206.2

W x E line of Blueberry Terrace 5.4

S x N line of House 9.2

W x House 36.0

Main is 31 ft. W x E line

Work done March 24, 1964

26 ft. of 1" cop: Main to curb stop.....	22.10
Labor.....	26.92
Carting.....	5.00
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop.stop, fig. 415.....	
1 Caldwell stop box,complete - long.....	
Tapping machine use.....	5.00
Loader use.....	10.50

Owner's supplied and installed 43 ft. of 1"
copper tubing from the curb stop to meter
inside cellar.