

Lot 108

August 6, 1963

#26431 D. J. Realty
N. S. Greenbrier Drive, E x Blueberry
Terrace

Please install 1" Copper Service to
supply bungalow.

Measures of 1" Curb Stop:

E x E line	Blueberry Terrace St.	39.6
S x N	" Greenbrier Drive	5.0
W x E	" House	20.5
S x N	" House	46.8

Main is 31 ft. S x N line

Work done March 13, 1964

(over)

26 ft. of 1" cop: main to curb stop...	\$ 22.10
Labor.....	\$ 18.06
1 1" corporation, fig. 438 - Red Hed..	\$
1 1" cop. to cop. stop, fig. 415 - R. H.	\$
1 Caldwell stop box, complete - long..	\$
Carting.....	5.--
Tapping machine use.....	5.--
Motocrane use.....	7.--

Owner's plumber supplied 49 ft. of 1" copper tubing from the curb stop to the meter inside the cellar.

31 ft. outside

44 ft. inside