

Lot 110 August 6, 1963

#26433 D. J. Realty
N. S. Greenbrier Drive, E x Ridgewood
Rd.

Please install 1" Copper Service to
supply bungalow.

Measures of 1" Curb Stop:

W x W line Blueberry Terrace	51.1
S x N line Greenbrier Drive	5.4
W x E line of house	5.6
S x house	32.7

Main is 32 ft. S x N line

Work done November 18, 1963

Line Service Only

32 ft. of 1" cop: Main to line.....	27.20
Labor.....	26.90
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	10.50
1 street cut: 24' x 2$\frac{1}{2}$' Dirt	
1 sidewalk cut: 8' x 2$\frac{1}{2}$' Dirt	