

Lot 36

August 6, 1963

#26434 D. J. Realty
S. W. Cor. Blueberry Terrace and Green-
brier Drive

Please install 1" Copper Service to
supply bungalow.

Measures of 1" Curb Stops:

S x S line Greenbrier Dr.	61.1
E x W line Blueberry Terr.	5.4
N x S line house	7.9

Main is 14 ft. E x W line
Work done October 21, 1963

8½ ft. of 1" cop: Main to curb stop.....	\$ 7.23
Labor.....	\$ 13.62
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
1 1" cop. to cop. coupling, A-1552.....	\$ 3.00
Loader use.....	\$ 3.50

Owner's plumber supplied and installed 40 ft. of 1" copper tubing from the curb stop to meter inside cellar.