

Lot 37

August 6, 1963

#26435

D. J. Realty

W. S. Blueberry Terrace S x Greenbrier
Drive

Please install 1" Copper Service to
supply bungalow

Measures of 1" Curb Stop:

S x S line Greenbrier Drive	134.8
E x W line Blueberry Terrace	5.7
S x E line house	9.3
E of house	33.0

Main is 15 ft. E x W line

Work done November 15, 1963

9 ft. of 1" cop: Main to Curb Stop.....	7.65
Labor.....	17.94
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00
1 street cut: 7' x 2 1/2' Dirt	
1 sidewalk cut: 7' x 2 1/2' Dirt	

Owner's plumber supplied and installed 35 ft. of 1" copper tubing from the curb stop to meter inside cellar