

Lot 38

August 6, 1963

#26436 D. J. Realty
W. S. Blueberry Terrace S x Greenbrier
Drive

Please install 1" Copper Service to
supply bungalow.

Measures of 1" Curb Stop:

S x S line Greenbrier Drive	222.2
E x W line Blueberry Terrace	5.9
S x N line house	9.8
E of house	38.6

Main is 14 ft. E x W line

Work done November 15, 1963

8 ft. of 1" cop: Main to Curb Stop.....	6.80
Labor.....	17.94
1 1" corporation, fig. 439, R.H.....	
1 1" cop. to cop. stop, fig. 415,.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00
1 street cut: 7' x 2½' Dirt	
1 sidewalk cut: 7' x 2½' Dirt	

Owner's plumber supplied and installed 41 ft. of 1" copper tubing from the curb stop to meter inside cellar