

Lot 40

August 6, 1963

#26438

D. J. Realty

W.S. Blueberry Terrace, S x Greenbrier
Drive

Please install 1" Copper Service to
supply bungalow

Measures of 1" Curb Stop:

S x S line Greenbrier Drive 382.4

E x W line Blueberry Terrace 4.9

S x N line house 6.5

E of house 31.6

Main is 14 ft. E x W line

Work done November 15, 1963

14' deep

9 ft. of 1" cop: Main to Curb Stop.....	\$ 7.65
Labor.....	\$ 17.94
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00

~~1 street cut: 7' x 2½' dirt~~

~~1 sidewalk cut: 7' x 2½' dirt~~

Owner's plumber supplied and installed 33 ft. of 1" copper tubing from the curb stop to meter inside cellar.