

Lot 42

August 6, 1963

#26440 D. J. Realty
S.W. Cor. Blueberry Terrace S x
Greenbrier Drive

Please install 1" Copper Service to
supply bungalow

Measures of 1" Curb Stop:

W x W line Greenbrier Drive	447.2
E x W line Blueberry Terrace	5.1
N x S line Blueberry Terrace	18.1
S x N line house	12.3
Main is 14 ft. E x W line	
Work done October 8, 1963	(over)

21 ft. of 1" cop: Main to 7' inside property line	17.85
Labor.....	13.62
1 1" corporation, fig. 438 R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00

Owner supplied and installed 50 ft. of 1" copper
from the curb stop to the meter inside cellar.