

Lot 43

August 6, 1963

#26441

D. J. Realty
S. S. Blueberry Terrace W x Green-
brier Drive

Please install 1" Copper Service to
supply bungalow

Measures of 1" curb stop:

W x W line of Greenbrier Drive	412.2
N x S line of Blueberry Terrace	5.1
W x E line of House	13.4
N x House	35.1

Main is 25 ft. N x S line
Work done March 25, 1964

25 ft. of 1" cop: Main to property line...	21.25
Labor.....	35.88
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	10.50
1 1" copper coupling, A-1552.....	

Owner's plumber supplied and installed 33 ft.
of 1" copper tubing from the property line to
meter inside cellar.