

Lot 44

August 6, 1963

#26442 D. J. Realty
S. S. Blueberry Terrace, W x Greenbrier
Drive

Please install 1 " Copper Service to
supply bungalow

Measures of 1" curb stop:

W x W line Greenbrier Drive 305.4

N x S line Blueberry Terrace 5.1

E x E " Blueberry Terrace 108.1

E x E " House 6.8

Main is 14 ft. N x S line

Work done October 8, 1963

(over)

9' of 1" cop.:	Main to curb stop.....	7.65
Labor.....		\$13.62
1 1" corporation, fig. 438 - Red Red..		
1 1" cop. to cop. stop, fig. 415.....		
1 Caldwell stop box, complete - long..		
Carting.....		5.--
Tapping machine use.....		5.--
Loader use.....		7.--

Owner supplied and installed 25 ft. of 1" copper from the curb stop to the meter inside the cellar.