

Lot 45

August 6, 1963

#26443 D. J. Realty  
S. S. Blueberry Terrace, W x Greenbrier  
Drive

Please install 1" Copper Service to  
supply bungalow

Measures of 1" Curb Stop:

|                           |       |
|---------------------------|-------|
| W x W line Greenbrier Dr. | 226.5 |
| N x S " Blueberry Terrace | 5.2   |
| W x E " House             | 4.7   |

Main is 14 ft. N x S line

Work done October 2, 1963

(over)

|                                           |          |
|-------------------------------------------|----------|
| 9 ft. of 1" cop: Main to curb stop.....   | \$ 7.65  |
| Labor.....                                | \$ 17.94 |
| 1 1" cop: to cop: stop, fig.415.....      | \$       |
| 1 1" corporation, fig.438 R.H.....        | \$       |
| 1 Caldwell stop box, complete - long..... | \$       |
| Carting.....                              | 5.00     |
| Tapping machine use.....                  | 5.00     |
| Loader use.....                           | 7.00     |

Owner's Plumber supplied and installed 37 ft.

1" copper from the curb stop to meter inside cellar.