

Lot 46

August 6, 1963

#26444 D. J. Healty
S. S. Blueberry Terrace, W x Greenbrier
Drive

Please install 1" Copper Service to
supply bungalow

Measures of 1" Curb Stop:

W x W line Greenbrier Dr.	154.9
N x S line Blueberry Terrace	4.6
W x E line house	7.3
N x N line house	30.5

Main is 14 ft. N x S line

Work done September 26, 1963 (over)

20 ft. of 1" cop.: Out 14 ft. 6 ft. in.....	\$ 17.00
Labor.....	20.44
1 1" cop. to cop. stop, fig. 415.....	\$
1 1" corporation, fig. 438 R.H.....	\$
1 Caldwell stop box, complete - long.....	\$
1 1" copper coupling, A-1552.....	\$
Carting.....	5.00
Loader use.....	7.00
Tapping machine use.....	5.00

Owner's plumber supplied and installed
 22ft. 1" copper tubing from 6 ft. inside
 property line to meter inside cellar