

135 Dartmouth St. Tel. WY 3-0123

#26451 Joseph J. Kappral, Jr.
N. S. Lemos St., E x Sunset St.

Please install 1" Copper Service to
supply cottage. Will notify. on Exist-
ing main. 50¢

Measures of 1" Curb Stop:

E x E line Sunset St.	305.0
S x N " Lemos St.	7.0
E x W " House	3.0

Main is 36 ft. S x N line
Work done Oct 1, 1963

(over)

65' of 1" cop.: 36' out. 29' ins.....	8	55.25
Labor.....	8	39.48
1 1" corporation, fl. 438 - Red Hed..	8	
1 1" cop. to cop. stop, fig. 415.....	8	
1 Caldwell stop box, complete - long..	8	
Carting.....	8	5.--
Drilling machine use.....	8	5.--
Loader use.....	8	21.--
Compressor use.....	8	3.--
1 #10531 8"x1" Mueller D. S. Clamp....	8	
1 street cut: 25'x3' Bit. Gravel.....	8	
1 sidewalk cut: 8' x 3' dirt		