

974 Darling St.

August 22, 1963

#26459

Eddy Bellefeuille

S.S.#974 Darling St., E x Ball St.

Please install $3/4$ " copper service
to supply cottage. To replace $5/8$ " Ser. No.
19554 to be discontinued.

Measures of $3/4$ " Curb Stop:

E x E line Ball St.	130.0
N x S line Darling St.	6.0
E x W line house	7.0

Main is $15\frac{1}{2}$ ft. N x S line

Work done September 17, 1963

(over)

26½ ft. 3/4" copper: 15½' out..13' in.....	17.67
Labor.....	59.28
1 3/4" cop. to cop. stop, fig.415.....	
1 3/4" corporation, fig. 438 R.H.....	
1 Caldwell Stop box, complete - long.....	
Carting.....	2.00
Tapping machine use.....	3.00
Loader use.....	10.50
Compressor use.....	6.00
1 street cut: 7½' x 2½' Pen. Mac.....	
1 sidewalk cut: 8' x 2½' Dirt	