

Tel: 6-8262 c/o Henry Kozik, 506 1st Nat'l Bank
Aug. 27, 1963 Bldg.

#26462 New Bedford Fishing Club Inc.
N.S. Hudson St., W. Rod. Fr. Blvd. (E)

Please install $3/4$ " copper service to
supply club house. Lay with drain.

Measures of $3/4$ " Copper Stop:

W x W line E. Rodney French Blvd.	190.5
S x N " Hudson St.	5.0
W x E " House	1.3

Laid with drain

Main is 32 ft. S x N line

Work done September 20, 1963

(over)

63' of 3/4" cop.: 32' out. 31' in...	39.06
Labor.....	27.36
1 3/4" corporation, fig. 438 - Red Hed..	
1 3/4" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long..	
Carting.....	2.--
Drilling machine use.....	5.--
Loader use.....	7.--
Compressor use.....	3.--
1 street cut: 5' x 2' Warrenite.....	
1 6"x3/4" #H-10527 Mueller D. S. Clamp	