

117 Coffin Ave.
Sept. 10, 1963
#26474 James F. Almeida ✓
E.S. Church St., N x Irvington St.

Please install 1" Copper service
to supply cottage. Lay with drain.

Measures of 1" Curb Stop:

S x S line	Carlisle Street	402.0
W x E	" Church Street	4.7
N x S	" House	6.5

Main is 12 ft. W x E line

Laid with drain

Work done Oct. 4 & 9, 1963

(over)

28 ft. of 1" cop.: 12' out. 16 ft. in	\$23.80
Labor.....	\$20.44
1 1" corporation, fig. 438 - Red Hed...	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long...	\$
Carting.....	\$ 5.--
Drilling machine use.....	\$ 5.--
Loader use.....	\$ 3.50
1 - 6"x1" #H-10527 Mueller D. 9. Clamp.	\$