

Tel: 4-5349

Sept. 12, 1963

#26476

William J. Storer

N.S.Mt. Vernon St., W x Mt. Pleasant
St.

Please install 1" Copper service to
supply cottage. Lay with drain - house moved
her from 119 Highland St.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.	141.5
S x N " Mt. Vernon St.	6.5
W x E " House	3.9

Main is 29 ft. S x N line

Laid with drain (Partly)

Work done November 6, 1963

(over)

57' of 1" cop.: 28' ins. 29' out..	\$ 48.45
Labor.....	\$ 27.05
1 1" corporation, fig. 438 - R. H....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.	\$
Cartin.....	\$ 5.--
Tapping machine use.....	\$ 5.--
Loader use.....	\$ 7.--
Compressor use.....	\$ 1.50
2 st. cuts: 10'x2' & 6'x2' Warrenite	
1 sidewalk cut: 8' x 2' dirt.....	

Laid with drain from property line to
foundation of house - only.