

Tel: 4-5111

#26482

October 2, 1963

Ernest Carreiro

N.S.Clifford St., W x Brook St.

Please install 1" copper service to
supply ranch house. On existing main. 50¢
AGREEMENT.

Measures of 1" Curb Stop:

W x W line Brook St. 233.6

S x N line Clifford St. 7.6

W x E line house 3.3

Main is 32 ft. S x N line

Laid with drain

Work done December 11, 1963

48 ft. of 1" cop: 32' out - 16' in.....	40.80
Labor.....	26.90
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Tapping machine use.....	5.00
Loader use.....	7.00
Compressor use.....	1.50
1 street cut: 5' x 2 $\frac{1}{2}$ ' Warrenite.....	