

946 Church St.

Oct. 7, 1963

#26484

Donald E. Taylor

S.W. Cor. Lawrence & Brockton Sts.

Please install 1" Copper service to
supply bungalow. Will notify when ready.
Service from Brockton St.

Measures of 1" Curb Stop:

W x W line Lawrence St.	24.6
N x S " Brockton St.	7.2
W x E " House	9.9

Main is 18 ft. N x S line

Work done October 15, 1963

(over)

48' of 1" cop.: 18' out. 30' ins...	\$ 40.80
Labor.....	27.24
1 1" corporation, fig. 438 - Red Red...	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete, long...	\$
Carting.....	5.--
Tapping machine use.....	5.--
Loader use.....	7.--
1 street cut: 4' x 2 1/2' Pen. Oil.....	\$