

Tel: 2-1705

149 Field St.

October 11, 1963

#26489

Paul A. Souza

S.S. Winterville Rd., W x Ridge St.

#44

Please install 1" Copper service to supply ranch house. Lay with drain.

Measures of 1" Curb Stop:

W x W line of Ridge St. 53.3

N x S line of Winterville Rd. 8.0

W x E line of house 1.7

Main is 18 ft. N x S line

Laid with drain

Work done December 12, 1963

32 ft. of 1" cop: 18' out - 14' in.....	\$ 27.20
Labor.....	\$ 26.88
1 1" cor oration, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00
Compressor use.....	1.50