

c/o Carl Dupont, Pres., 1045 Beverly St.

Oct. 14, 1963

#26493

Tower Construction Co. 1107
N.S. Churchill & W x Barnard Sts.

Please install 1" Copper service to
supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

W x W line Barnard St.	159.2
S x N " Churchill St.	6.9
W x E " House	15.2

Main is 32 ft. S x N line

Work started October 21, 1963

Connected to main October 25, 1963

(over)

55' of 1" cop.: 32' out.: 23' ins..	46.75
Labor.....	22.62
1 1" corporation, fig. 438 - Red Red.	
1 1" cop. to cop. stop, fig. 415	
1 Caldwell stop box, complete - long.	
Carting.....	5.--
Tapping machine use	5.--
Motocrane use.....	3.50
Loader use.....	3.50
Compressor use.....	1.50