

c/o Carl Dupont, Pres., 1045 Beverly St.

Oct. 14, 1963

#26495

Tower Construction Co.

S.W.Cor. Barnard & Churchill Sts.

Please install 1" Copper service to
supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

W x W line Barnard St.	29.2
------------------------	------

N x S line Churchill St.	8.0
--------------------------	-----

W x E line house	7.5
------------------	-----

Main is 18 ft. N x S line

Work started October 21, 1963

Connected to main October 25, 1963

50 ft. of 1" cop: 18' out - 32' in.....	\$ 42.50
Labor.....	\$ 13.58
1 1" corporation, fig. 438.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Tapping machine use.....	5.00
Carting.....	5.00
Motocrane use.....	3.50
Loader use.....	3.50
Compressor use.....	1.50