

Tel: 6-2568

269 Caroline St.

Oct. 14, 1963

#26496

James A. Flanagan

E.S. Harvard St., S x Loftus St.

Please install 1" Copper service to
supply cottage. Lay with drain.

Measures of 1" Curb Stop:

N x N line Sutton St.	202.3
-----------------------	-------

W x E " Harvard St.	7.5
---------------------	-----

N x S " House	15.8
---------------	------

Main is 32 ft. W x E line Harvard St.

Laid with drain

Work done January 7 & 8, 1964

(over)

65 ft. of 1" copper tubing type K, soft.	55.20
32 ft. out.	
33 ft. ins..	
1 1" corporation, fig. 438 - Red Red....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long....	
Carting.....	5.--
Tapping machine use.....	5.--
Loader use.....	10.50
Labor.....	43.08
Compressor use.....	3.--
1 street cut: 5' x 2' Warrenite.....	