

Tel: 7-9994

29 DeWolf St.

October 15, 1963

#26497

Austin J. Bettencourt

E.S. ACorn St., N x Durfee St.

Please install 1" Copper service to
supply ranch house. Main to be extended. 50¢
AGREEMENT.

Measure of 1" Curb Stop:

N x N line Durfee St.	100.8
W x E line Acorn St.	7.5
N x S line house	1.0

Main is 32 ft. W x E line
Work done October 30, 1963

60 ft. of 1" cop: 32' out - 23' in.....	51.00
Labor.....	27.36
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	10.50
1 street cut: 24' x 2 1/2' Gravel.....	
1 sidewalk cut: 10' x 2 1/2' Dirt	