

333 Highland St.

October 21, 1963

#26504

Rita Souza

W.S. Lawrence St., S x Holyoke St.

Please install 1" Copper service to
supply bungalow. Lay with drain.

Measures of 1" Curb Stop:

S x S line Holyoke Street	147.1
---------------------------	-------

E x W " Lawrence Street	7.0
-------------------------	-----

S x N " House	5.0
---------------	-----

Main is 18 ft. E x W line

Service laid with drain from property line to
inside cellar

Work done November 20, 1963

(over)

41' of 1" cop.: 18' out. 23' ins.....	\$ 34.85
Labor.....	13.44
1 1" corporation, fig. 438 - Red Red..	\$
1 1" cop. to cop. stop, fig. 415	\$
1 Caldwell stop box, complete - long..	\$
Carting.....	5.--
Drilling machine use.....	5.--
Loader use.....	7.--
1 6"x1" #H-10427 Mueller D. S. Clamp..	\$
1 street out: 8' x 2' Bit. Gravel....	\$
1 sidewalk out: 10' x 2' Dirt.....	\$