

Tel: 2-4787

616 Shawmut Avenue

Oct. 22, 1963

#26505

Harry Margeson

E.S.DeWolf St., S x Potter St.

Please install 3/4" copper service
to supply cottage. House moved from 167
Bullock St. Lay with drain.

Measures of 3/4" Curb Stop:

S x S line Potter St.	133.7
W x E line De Wolf St.	6.9
S x N line house	3.2

Laid with drain

Main is 28 ft. W x E line

Work done October 24, 1963

42 ft. 3/4" cop: 28' out..14' in.....	26.04
Labor.....	26.76
1 3/4" corporation, fig. 438, R.H.....	
1 3/4" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	3.00
Compressor use.....	1.50
1 street cut: 6' x 2' Warrenite.....	