

Suburban Excavators Inc.,⁴ New Salem St., Wake-
field, Mass. ✓

November 4, 1963

#26514-C Mass. Dept. of Public Works
N.S.#325 Hathaway Rd., W x Whitlow
St.

Please install 1" Copper service to
supply office bldg. Charge \$10.00 quarterly in
advance. (No meter). Conn. in street of Ser.
No. 14310.

Measures of 1" Curb Stop:

W x W line	Whitlow St.	50.3
S x N	" Hathaway Rd.	2.3
E x E	" Building	4.4

Main is 40 ft. S x N line
Work done Nov. 13, 1963

(over)

93' of 1" cop.: 40' out. 53' ins...	\$	79.05
Labor.....	\$	91.44
1 1" corporation, fig. 438 - Red Red.	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.	\$	
Carting.....	\$	5.--
Tapping machine use.....	\$	5.--
Loader use.....	\$	21.--
Compressor use.....	\$	6.--
1 street cut: 38' x 28' Warrenite...	\$	

Sidewalk dug by contractor